



Ref.: 0641-PCP-ENV-LET-0010  
Date: 29 August 2024  
To: ENOVA  
Att.: Eng. Ahmed Mostafa  
Project: MOEg Plaza Redevelopment  
Subject: Notice to Claim

Dear Sir,

In reference to the aforementioned subject, the Contractor hereby notifies the Engineer that we have ongoing delays; clarified herein.

• **Engineering Submittals Replies / Approvals**

The Contractor initiated submittals, and till date, the contractor didn't receive any response. Given the critical nature of these submittals, the delay in responses is adversely affecting the project timeline and hindering the procurement of long-lead materials, thus disrupting the engineering process. Attached are the logs detailing the delayed submittals.

• **Missing Key Drawings and Structural Calculations**

The Drawings package received is incomplete, missing key drawings including the structural calculations for the shoe horse ceiling and curtain wall. We request guidance on how to proceed.

• **Delay in Receiving Complete IFC Package and Reply on the Vendor List**

The IFC package was received on August 15<sup>th</sup>, 2024.

Delay in receiving the reply on the Vendor List, which impacted the finalizing of some subcontractors.

These delays have impacted the progress of on-site activities. The Contractor emphasizes the need for a timely resolution to these issues to prevent further delays.

This letter serves as formal notice pursuant to Clause 30 [Right to Claim] added in contract draft to claim additional costs and to request an extension of the Time for Completion pursuant to Clause 31 [Extension of Time for Completion] added in contract draft. The negative impact of these delays is currently being assessed and a detailed report will be submitted once all events are concluded.

Your prompt action and consideration of this matter is highly appreciated.

We hope the above is in order.

Regards,

Eng. Wael Khater (MOEg Plaza Development - PCP Project Manager)

Attachment: Logs illustrating the pending's.

Cc. N/A

Operations:

Commercial

Sub-Operations:

Hospitality

Project Code:

0641

Project Name:

MOEg Plaza Redevelopment

Contract No.:

0000-0000-0000

Employer:

ENOVA

Consultant:

RMC & Shaker

Contractor:

Pinnacle Construction Projects

Overdue Date:

14

Log:

Document Submittal (DS)

Log Code:

PCP-QP-QADI-F-009 R1

Action ...

A

A&B

B

C

E

Latest/SS

Latest

SS

Discipline

ARCH

GEN

HSE

LAND

MECH

ELEC

A	Approved
B	Approved as Noted
C	Revise and Resubmit
D	Discarded
E	Under Review
I	For Information



Document No.	Rev.	Latest/SS	Discipline	Hyperlink	Description	Submitted Date	Replied Date	Action Code	Status	Due Date	Progress	Overdue	Overdue Status	Comments
0641-PCP-ENV-DS-0001	2	Latest	ARCH	Hyperlink	MOE Plaza - Hoarding Plan	12-Aug-24		E	Under Review	26-Aug-24	17	3	Overdue	
0641-PCP-ENV-DS-0002	0	Latest	GEN	Hyperlink	Mobilization lifting plan	30-Jul-24		E	Under Review	13-Aug-24	30	16	Overdue	
0641-PCP-ENV-DS-0004	1	Latest	HSE	Hyperlink	Traffic Plan	29-Aug-24		E	Under Review	12-Sep-24	0	-14	Open	
0641-PCP-ENV-DS-0005	0	Latest	GEN	Hyperlink	Site take over report	04-Aug-24		E	Under Review	18-Aug-24	25	11	Overdue	
0641-PCP-ENV-DS-0006	1	Latest	GEN	Hyperlink	Project Quality Plan	19-Aug-24		E	Under Review	02-Sep-24	10	-4	Open	
0641-PCP-ENV-DS-0008	0	Latest	GEN	Hyperlink	Shop Drawings List	05-Aug-24		E	Under Review	19-Aug-24	24	10	Overdue	
0641-PCP-ENV-DS-0011	1	Latest	GEN	Hyperlink	Baseline Program	22-Aug-24		E	Under Review	05-Sep-24	7	-7	Open	
0641-PCP-ENV-DS-0012	1	Latest	GEN	Hyperlink	Org. Chart	13-Aug-24		E	Under Review	27-Aug-24	16	2	Overdue	
0641-PCP-ENV-DS-0017	0	Latest	GEN	Hyperlink	Project ITP	14-Aug-24		E	Under Review	28-Aug-24	15	1	Overdue	
0641-PCP-ENV-DS-0018	0	Latest	LAND	Hyperlink	Existing Plants Report	14-Aug-24		E	Under Review	28-Aug-24	15	1	Overdue	
0641-PCP-ENV-DS-0020	0	Latest	MECH	Hyperlink	Pump , Water feature rooms Quality Report	25-Aug-24		E	Under Review	08-Sep-24	4	-10	Open	
0641-PCP-ENV-DS-0021	0	Latest	MECH	Hyperlink	HVAC FCU Static Calculations	26-Aug-24		E	Under Review	09-Sep-24	3	-11	Open	

Operations:	Commercial
Sub-Operations:	Hospitality
Project Code:	0641
Project Name:	MOEg Plaza Redevelopment
Contract No.:	0000-0000-0000
Employer:	ENOVA
Consultant:	RMC & Shaker
Contractor:	Pinnacle Construction Projects
Overdue Date:	21
Log:	Drawing Submittal (Shop Drawing) – (DWS-SD)
Log Code:	PCP-QP-QADI-F-014 R1

Action Co...
E
Latest/SS
Latest

A	Approved
B	Approved as Noted
C	Revise and Resubmit
D	Discarded
E	Under Review
I	For Information



Document No.	Rev.	Latest/SS	Discipline	Hyperlink	Drawing Description	Drawing No.	Drawing Rev.	Submitted Date	Replied Date	Action Code	Status	Due Date	Progress	Overdue	Overdue Status	Comments
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DISMANTLE CURTAIN WALL	0641-PCP-RMC-AR-SD-101-SH01	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DISMANTLE EXISTING PERGOLA	0641-PCP-RMC-AR-SD-101-SH02	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DEMOLISH STONE CLADDING FOR COLONNADES	0641-PCP-RMC-AR-SD-101-SH03	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DEMOLISH EXISTING CEILING FOR COLONNADES	0641-PCP-RMC-AR-SD-101-SH04	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DEMOLISH EXISTING VESTIBULE	0641-PCP-RMC-AR-SD-101-SH05	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DEMOLISH PAVING, FLOORING PLAN AND ALL HARDSCAPE	0641-PCP-RMC-AR-SD-101-SH06	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DEMOLISH SOFTSCAPE PLAN	0641-PCP-RMC-AR-SD-101-SH07	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- DEMOLISH SLAB ON GRADE PLAN	0641-PCP-RMC-AR-SD-101-SH08	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Demolish Plans- ELECTRICAL ROOM MODIFICATIONS	0641-PCP-RMC-AR-SD-101-SH09	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0002	0	Latest	ELEC	<a href="#">Hyperlink</a>	Electrical Demolish Plans- Lighting Plan - Ceiling Fixtures	0641-PCP-SHK-DM-EL-101	0	04-Aug-24		E	Under Review	25-Aug-24	25	4	Overdue	
0641-PCP-ENV-DWS-0003	0	Latest	MECH	<a href="#">Hyperlink</a>	Ground Floor Firefighting Demolish Plan	0641-PCP-MOE-ME-SD-400	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0003	0	Latest	MECH	<a href="#">Hyperlink</a>	First Floor Firefighting Demolish Plan	0641-PCP-MOE-ME-SD-500	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0004	0	Latest	MECH	<a href="#">Hyperlink</a>	UNDERGROUND WATER SUPPLY DISMANTLING PLAN	0641-PCP-MOE-ME-SD-100	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0004	0	Latest	MECH	<a href="#">Hyperlink</a>	FIRST FLOOR WATER SUPPLY DISMANTLING PLAN	0641-PCP-MOE-ME-SD-101	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0004	0	Latest	MECH	<a href="#">Hyperlink</a>	UNDERGROUND DRAINAGE&STORM DISMANTLING PLAN	0641-PCP-MOE-ME-SD-200	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0004	0	Latest	MECH	<a href="#">Hyperlink</a>	FIRST FLOOR DRAINAGE DISMANTLING PLAN	0641-PCP-MOE-ME-SD-300	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0005	0	Latest	MECH	<a href="#">Hyperlink</a>	GR FCU&DUCTWORK DISMANTLING PLAN	0641-PCP-MOE-ME-SD-600	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0005	0	Latest	MECH	<a href="#">Hyperlink</a>	UNDERGROUND CHILLED WATER DISMANTLING PLAN	0641-PCP-MOE-ME-SD-700	0	08-Aug-24		E	Under Review	29-Aug-24	21	0	Open	
0641-PCP-ENV-DWS-0006	0	Latest	ELEC	<a href="#">Hyperlink</a>	First Floor Structure Cabling & Video surveillance Systems Demolish Plan	0641-PCP-MOE-LC-SD-004	0	11-Aug-24		E	Under Review	01-Sep-24	18	-3	Open	
0641-PCP-ENV-DWS-0007	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Fire Detection & Alarm System Demolish Plan	0641-PCP-MOE-LC-SD-001	0	11-Aug-24		E	Under Review	01-Sep-24	18	-3	Open	
0641-PCP-ENV-DWS-0008	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Structure Cabling & Video surveillance Systems Demolish Plan	0641-PCP-MOE-LC-SD-003	0	11-Aug-24		E	Under Review	01-Sep-24	18	-3	Open	
0641-PCP-ENV-DWS-0009	0	Latest	ELEC	<a href="#">Hyperlink</a>	Landscape - Lighting Plaza Demolish Plan	0641-PCP-MOE-ELEC-DEM-SD-002	0	11-Aug-24		E	Under Review	01-Sep-24	18	-3	Open	
0641-PCP-ENV-DWS-0010	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor - Power Demolish Plan	0641-PCP-MOE-ELEC-DEM-SD-003	0	11-Aug-24		E	Under Review	01-Sep-24	18	-3	Open	
0641-PCP-ENV-DWS-0011	0	Latest	ARCH	<a href="#">Hyperlink</a>	OVERALL LANDSCAPE AS BUILT PLAN	0641-PCP-RMC-AR-SD-001-SH01	0	18-Aug-24		E	Under Review	08-Sep-24	11	-10	Open	
0641-PCP-ENV-DWS-0011	0	Latest	ARCH	<a href="#">Hyperlink</a>	WALL OUTLETS AS BUILT PLAN	0641-PCP-RMC-AR-SD-001-SH02	0	18-Aug-24		E	Under Review	08-Sep-24	11	-10	Open	
0641-PCP-ENV-DWS-0011	0	Latest	ARCH	<a href="#">Hyperlink</a>	LOW LEVEL LIGHTING AS BUILT PLAN	0641-PCP-RMC-AR-SD-001-SH03	0	18-Aug-24		E	Under Review	08-Sep-24	11	-10	Open	
0641-PCP-ENV-DWS-0011	0	Latest	ARCH	<a href="#">Hyperlink</a>	ACCESS PANELS AND DRAINAGE GRILLS AS BUILT PLAN	0641-PCP-RMC-AR-SD-001-SH04	0	18-Aug-24		E	Under Review	08-Sep-24	11	-10	Open	
0641-PCP-ENV-DWS-0011	0	Latest	ARCH	<a href="#">Hyperlink</a>	COLONNADES CEILING AS BUILT PLAN	0641-PCP-RMC-AR-SD-001-SH05	0	18-Aug-24		E	Under Review	08-Sep-24	11	-10	Open	
0641-PCP-ENV-DWS-0011	0	Latest	ARCH	<a href="#">Hyperlink</a>	HIGH LEVEL LIGHTING AS BUILT PLAN	0641-PCP-RMC-AR-SD-001-SH06	0	18-Aug-24		E	Under Review	08-Sep-24	11	-10	Open	
0641-PCP-ENV-DWS-0012	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor Fire Detection & Alarm System Plan	0641-PCP-MOE-LC-FA-SD-101-SH01	0	19-Aug-24		E	Under Review	09-Sep-24	10	-11	Open	
0641-PCP-ENV-DWS-0012	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Fire Detection & Alarm System Plan Part 1	0641-PCP-MOE-LC-FA-SD-101-SH02	0	19-Aug-24		E	Under Review	09-Sep-24	10	-11	Open	
0641-PCP-ENV-DWS-0012	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Fire Detection & Alarm System Plan Part 2	0641-PCP-MOE-LC-FA-SD-101-SH03	0	19-Aug-24		E	Under Review	09-Sep-24	10	-11	Open	
0641-PCP-ENV-DWS-0012	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Fire Detection & Alarm System Plan Part 3	0641-PCP-MOE-LC-FA-SD-101-SH04	0	19-Aug-24		E	Under Review	09-Sep-24	10	-11	Open	
0641-PCP-ENV-DWS-0012	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Fire Detection & Alarm System Plan Part 4	0641-PCP-MOE-LC-FA-SD-101-SH05	0	19-Aug-24		E	Under Review	09-Sep-24	10	-11	Open	
0641-PCP-ENV-DWS-0013	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor Power Plan ( Part 1 of 5)	0641-PCP-MOE-ELEC-EP-SD-100-SH01	0	20-Aug-24		E	Under Review	10-Sep-24	9	-12	Open	
0641-PCP-ENV-DWS-0013	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor Power Plan ( Part 2 of 5)	0641-PCP-MOE-ELEC-EP-SD-100-SH02	0	20-Aug-24		E	Under Review	10-Sep-24	9	-12	Open	
0641-PCP-ENV-DWS-0013	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor Power Plan ( Part 3 of 5)	0641-PCP-MOE-ELEC-EP-SD-100-SH03	0	20-Aug-24		E	Under Review	10-Sep-24	9	-12	Open	
0641-PCP-ENV-DWS-0013	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor Power Plan ( Part 4 of 5)	0641-PCP-MOE-ELEC-EP-SD-100-SH04	0	20-Aug-24		E	Under Review	10-Sep-24	9	-12	Open	
0641-PCP-ENV-DWS-0013	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor Power Plan ( Part 5 of 5)	0641-PCP-MOE-ELEC-EP-SD-100-SH05	0	20-Aug-24		E	Under Review	10-Sep-24	9	-12	Open	
0641-PCP-ENV-DWS-0014	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Wall Composite Plan	0641-PCP-RMC-AR-SD-106-SH01	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0014	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Wall Composite Plan-PART 01	0641-PCP-RMC-AR-SD-106-SH02	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0014	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Wall Composite Plan-PART 02	0641-PCP-RMC-AR-SD-106-SH03	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0014	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Wall Composite Plan-PART 03	0641-PCP-RMC-AR-SD-106-SH04	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0014	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Wall Composite Plan-PART 04	0641-PCP-RMC-AR-SD-106-SH05	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0015	0	Latest	ARCH	<a href="#">Hyperlink</a>	GROUND FLOOR OVERALL PLAN	0641-PCP-RMC-AR-SD-102-SH01	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0015	0	Latest	ARCH	<a href="#">Hyperlink</a>	GROUND FLOOR OVERALL PLAN-PART 01	0641-PCP-RMC-AR-SD-102-SH02	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0015	0	Latest	ARCH	<a href="#">Hyperlink</a>	GROUND FLOOR OVERALL PLAN-PART 02	0641-PCP-RMC-AR-SD-102-SH03	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0015	0	Latest	ARCH	<a href="#">Hyperlink</a>	GROUND FLOOR OVERALL PLAN-PART 03	0641-PCP-RMC-AR-SD-102-SH04	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0015	0	Latest	ARCH	<a href="#">Hyperlink</a>	GROUND FLOOR OVERALL PLAN-PART 04	0641-PCP-RMC-AR-SD-102-SH05	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0016	0	Latest	MECH	<a href="#">Hyperlink</a>	Thermostat Location	0641-PCP-MOE-HV-SD-200	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0017	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor HVAC Ductwork Part 1	0641-PCP-MOE-HV-SD-100-SH01	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0017	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor HVAC Ductwork Part 2	0641-PCP-MOE-HV-SD-100-SH02	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0017	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor HVAC Ductwork Part 3	0641-PCP-MOE-HV-SD-100-SH03	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0017	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor HVAC Ductwork Part 4	0641-PCP-MOE-HV-SD-100-SH04	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0017	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor HVAC Ductwork Part 5	0641-PCP-MOE-HV-SD-100-SH05	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0017	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor HVAC Ductwork Part 6	0641-PCP-MOE-HV-SD-100-SH06	0	21-Aug-24		E	Under Review	11-Sep-24	8	-13	Open	
0641-PCP-ENV-DWS-0018	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor Structure Cabling & Video surveillance Systems Plan	0641-PCP-MOE-LC-SC-SD-101-SH01	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0018	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Structure Cabling & Video surveillance Systems Plan- Part 1/4	0641-PCP-MOE-LC-SC-SD-101-SH02	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0018	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Structure Cabling & Video surveillance Systems Plan- Part 2/4	0641-PCP-MOE-LC-SC-SD-101-SH03	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0018	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Structure Cabling & Video surveillance Systems Plan- Part 3/4	0641-PCP-MOE-LC-SC-SD-101-SH04	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0018	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Structure Cabling & Video surveillance Systems Plan- Part 4/4	0641-PCP-MOE-LC-SC-SD-101-SH05	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0019	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Ceiling Plan for COLONNADES	0641-PCP-RMC-AR-SD-103-SH01	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0019	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Ceiling Plan for COLONNADES PART 01	0641-PCP-RMC-AR-SD-103-SH02	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0019	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Ceiling Plan for COLONNADES PART 02	0641-PCP-RMC-AR-SD-103-SH03	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0019	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Ceiling Plan for COLONNADES PART 03	0641-PCP-RMC-AR-SD-103-SH04	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0019	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Ceiling Plan for COLONNADES PART 04	0641-PCP-RMC-AR-SD-103-SH05	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0020	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ceiling Details	0641-PCP-RMC-AR-SD-503	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0021	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall First Floor Fire Detection & Alarm System Plan	0641-PCP-MOE-LC-FA-SD-102-SH01	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0021	0	Latest	ELEC	<a href="#">Hyperlink</a>	First Floor Fire Detection & Alarm System Plan Part 1/4	0641-PCP-MOE-LC-FA-SD-102-SH02	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0021	0	Latest	ELEC	<a href="#">Hyperlink</a>	First Floor Fire Detection & Alarm System Plan Part 2/4	0641-PCP-MOE-LC-FA-SD-102-SH03	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	
0641-PCP-ENV-DWS-0021	0	Latest	ELEC	<a href="#">Hyperlink</a>	First Floor Fire Detection & Alarm System Plan Part 3/4	0641-PCP-MOE-LC-FA-SD-102-SH04	0	22-Aug-24		E	Under Review	12-Sep-24	7	-14	Open	

Project Code:	0641
Project Name:	MOEg Plaza Redevelopment
Contract No.:	0000-0000-0000
Employer:	ENOVA
Consultant:	RMC & Shaker
Contractor:	Pinnacle Construction Projects
Overdue Date:	21
Log:	Drawing Submittal (Shop Drawing) – (DWS-SD)
Log Code:	PCP-QP-QADI-F-014 R1

Latest/SS  
Latest

B	Approved as Noted
C	Revise and Resubmit
D	Discarded
E	Under Review
I	For Information



Document No.	Rev.	Latest/SS	Discipline	Hyperlink	Drawing Description	Drawing No.	Drawing Rev.	Submitted Date	Replied Date	Action Code	Status	Due Date	Progress	Overdue	Overdue Status	Comments
0641-PCP-ENV-DWS-0025	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor Water Supply Pipes (Sheet 03)	0641-PCP-MOE-WS-SD-100-SH03	0	27-Aug-24		E	Under Review	17-Sep-24	2	-19	Open	
0641-PCP-ENV-DWS-0025	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor Water Supply Pipes (Sheet 04)	0641-PCP-MOE-WS-SD-100-SH04	0	27-Aug-24		E	Under Review	17-Sep-24	2	-19	Open	
0641-PCP-ENV-DWS-0025	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor Water Supply Pipes (Sheet 05)	0641-PCP-MOE-WS-SD-100-SH05	0	27-Aug-24		E	Under Review	17-Sep-24	2	-19	Open	
0641-PCP-ENV-DWS-0025	0	Latest	MECH	<a href="#">Hyperlink</a>	Overall Ground Floor Water Supply Pipes (Sheet 06)	0641-PCP-MOE-WS-SD-100-SH06	0	27-Aug-24		E	Under Review	17-Sep-24	2	-19	Open	
0641-PCP-ENV-DWS-0026	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan ( Sheet 1 of 5)	0641-PCP-SCG-ELEC-EL-SD-100-SH01	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0026	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan ( Sheet 2 of 5)	0641-PCP-SCG-ELEC-EL-SD-100-SH02	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0026	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan ( Sheet 3 of 5)	0641-PCP-SCG-ELEC-EL-SD-100-SH03	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0026	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan ( Sheet 4 of 5)	0641-PCP-SCG-ELEC-EL-SD-100-SH04	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0026	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan ( Sheet 5 of 5)	0641-PCP-SCG-ELEC-EL-SD-100-SH05	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0027	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan for COLONNADES	0641-PCP-RMC-AR-SD-104-SH01	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0027	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan for COLONNADES PART 01	0641-PCP-RMC-AR-SD-104-SH02	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0027	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan for COLONNADES PART 02	0641-PCP-RMC-AR-SD-104-SH03	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0027	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan for COLONNADES PART 03	0641-PCP-RMC-AR-SD-104-SH04	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0027	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ground Floor Lighting Plan for COLONNADES PART 04	0641-PCP-RMC-AR-SD-104-SH05	0	28-Aug-24		E	Under Review	18-Sep-24	1	-20	Open	
0641-PCP-ENV-DWS-0028	0	Latest	ELEC	<a href="#">Hyperlink</a>	Overall Ground Floor PAVA System Plan	0641-PCP-MOE-LC-PA-SD-101-SH01	0	29-Aug-24		E	Under Review	19-Sep-24	0	-21	Open	
0641-PCP-ENV-DWS-0028	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor PAVA System Plan- Part 1/4	0641-PCP-MOE-LC-PA-SD-101-SH02	0	29-Aug-24		E	Under Review	19-Sep-24	0	-21	Open	
0641-PCP-ENV-DWS-0028	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor PAVA System Plan- Part 2/4	0641-PCP-MOE-LC-PA-SD-101-SH03	0	29-Aug-24		E	Under Review	19-Sep-24	0	-21	Open	
0641-PCP-ENV-DWS-0028	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor PAVA System Plan- Part 3/4	0641-PCP-MOE-LC-PA-SD-101-SH04	0	29-Aug-24		E	Under Review	19-Sep-24	0	-21	Open	
0641-PCP-ENV-DWS-0028	0	Latest	ELEC	<a href="#">Hyperlink</a>	Ground Floor PAVA System Plan- Part 4/4	0641-PCP-MOE-LC-PA-SD-101-SH05	0	29-Aug-24		E	Under Review	19-Sep-24	0	-21	Open	

Operations:	Commercial	Action ...	Discipline
Sub-Operations:	Hospitality	E	ARCH
Project Code:	0641		ARCH & ELEC
Project Name:	MOEg Plaza Redevelopment		ELEC
Contract No.:	0000-0000-0000	Latest...	MECH
Employer:	ENOVA	Latest	STR
Consultant:	RMC & Shaker		
Contractor:	Pinnacle Construction Projects		
Overdue Date:	2		
Log:	Material Submittal (MS)		
Log Code:	PCP-QP-QADI-F-012 R1		

A	Approved
B	Approved as Noted
C	Revise and Resubmit
D	Discarded
E	Under Review



Document No.	Rev.	Latest/SS	Discipline	Hyperlink	Description	Sample	Submitted Date	Replied Date	Action Code	Status	Due Date	Progress	Overdue	Overdue Status	Comments
0641-PCP-ENV-MS-0001	0	Latest	ELEC	<a href="#">Hyperlink</a>	Fire Alarm System	No	5-Aug-24		E	Under Review	07-Aug-24	24	22	Overdue	
0641-PCP-ENV-MS-0002	0	Latest	MECH	<a href="#">Hyperlink</a>	Duct Insulation	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0003	0	Latest	MECH	<a href="#">Hyperlink</a>	Duty Valves	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0004	0	Latest	MECH	<a href="#">Hyperlink</a>	Pipe Insulation	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0005	0	Latest	MECH	<a href="#">Hyperlink</a>	Seamless Pipes	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0006	0	Latest	MECH	<a href="#">Hyperlink</a>	Duct Work	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0007	0	Latest	MECH	<a href="#">Hyperlink</a>	Threaded Fitting	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0008	0	Latest	MECH	<a href="#">Hyperlink</a>	WELDED FITTING	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0009	0	Latest	MECH	<a href="#">Hyperlink</a>	Test & balance For Hvac Works	No	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0010	0	Latest	ELEC	<a href="#">Hyperlink</a>	EMT Conduits & Accessories	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0011	0	Latest	ARCH & ELEC	<a href="#">Hyperlink</a>	Lighting Fixtures	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0012	0	Latest	ELEC	<a href="#">Hyperlink</a>	PVC Conduits ( El Rehab )	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0013	0	Latest	ELEC	<a href="#">Hyperlink</a>	Cable Trays & Trunks	Yes	8-Aug-24		E	Under Review	10-Aug-24	21	19	Overdue	
0641-PCP-ENV-MS-0014	0	Latest	ELEC	<a href="#">Hyperlink</a>	Fire Alarm Cable 2*2.5mm2 950°C	Yes	12-Aug-24		E	Under Review	14-Aug-24	17	15	Overdue	
0641-PCP-ENV-MS-0015	0	Latest	ELEC	<a href="#">Hyperlink</a>	Fire Ressistant Cables	Yes	12-Aug-24		E	Under Review	14-Aug-24	17	15	Overdue	
0641-PCP-ENV-MS-0016	0	Latest	ARCH & ELEC	<a href="#">Hyperlink</a>	Manholes & Duct Bank	No	13-Aug-24		E	Under Review	15-Aug-24	16	14	Overdue	
0641-PCP-ENV-MS-0017	0	Latest	ELEC	<a href="#">Hyperlink</a>	ELECTRONIC SAFETY AND SECURITY - VIDEO SURVEILLANCE SYSTEM	No	13-Aug-24		E	Under Review	15-Aug-24	16	14	Overdue	
0641-PCP-ENV-MS-0018	0	Latest	MECH	<a href="#">Hyperlink</a>	FCU Kit	Yes	13-Aug-24		E	Under Review	15-Aug-24	16	14	Overdue	
0641-PCP-ENV-MS-0019	0	Latest	MECH	<a href="#">Hyperlink</a>	Sprinklers	No	14-Aug-24		E	Under Review	16-Aug-24	15	13	Overdue	
0641-PCP-ENV-MS-0020	0	Latest	MECH	<a href="#">Hyperlink</a>	Supports For Fire Fighting Works & HVAC Works	Yes	14-Aug-24		E	Under Review	16-Aug-24	15	13	Overdue	
0641-PCP-ENV-MS-0021	0	Latest	MECH	<a href="#">Hyperlink</a>	Fire Fighting Valves	No	14-Aug-24		E	Under Review	16-Aug-24	15	13	Overdue	
0641-PCP-ENV-MS-0022	0	Latest	MECH	<a href="#">Hyperlink</a>	Fire Fighting SEAMLESS PIPE	Yes	14-Aug-24		E	Under Review	16-Aug-24	15	13	Overdue	
0641-PCP-ENV-MS-0023	0	Latest	MECH	<a href="#">Hyperlink</a>	DOMESTIC WATER PIPING	Yes	14-Aug-24		E	Under Review	16-Aug-24	15	13	Overdue	
0641-PCP-ENV-MS-0024	0	Latest	MECH	<a href="#">Hyperlink</a>	Air Outlets	Yes	15-Aug-24		E	Under Review	17-Aug-24	14	12	Overdue	
0641-PCP-ENV-MS-0025	0	Latest	MECH	<a href="#">Hyperlink</a>	HVAC WATER TREATMENT	No	15-Aug-24		E	Under Review	17-Aug-24	14	12	Overdue	
0641-PCP-ENV-MS-0026	0	Latest	MECH	<a href="#">Hyperlink</a>	Threaded Fitting For Fire Fighting Works	Yes	15-Aug-24		E	Under Review	17-Aug-24	14	12	Overdue	
0641-PCP-ENV-MS-0027	0	Latest	MECH	<a href="#">Hyperlink</a>	Under ground pipes - HDPE Fire Fighting	Yes	15-Aug-24		E	Under Review	17-Aug-24	14	12	Overdue	
0641-PCP-ENV-MS-0028	0	Latest	MECH	<a href="#">Hyperlink</a>	Under ground pipes - HDPE	Yes	15-Aug-24		E	Under Review	17-Aug-24	14	12	Overdue	
0641-PCP-ENV-MS-0029	0	Latest	ELEC	<a href="#">Hyperlink</a>	Communcations (Structured Cabling System)	Yes	20-Aug-24		E	Under Review	22-Aug-24	9	7	Overdue	
0641-PCP-ENV-MS-0030	0	Latest	ARCH	<a href="#">Hyperlink</a>	Aluminum Composite Panels	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0031	0	Latest	ARCH	<a href="#">Hyperlink</a>	Cement Solid Brick	Yes	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0032	0	Latest	STR	<a href="#">Hyperlink</a>	Concrete Mix	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0033	0	Latest	ARCH	<a href="#">Hyperlink</a>	Curtain Wall	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0034	0	Latest	ARCH	<a href="#">Hyperlink</a>	Hinged Aluminum Door	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0035	0	Latest	STR	<a href="#">Hyperlink</a>	Sandwich Panels	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0036	0	Latest	ARCH	<a href="#">Hyperlink</a>	Sliding Aluminum Door	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0037	0	Latest	STR	<a href="#">Hyperlink</a>	Steel Structure Painting	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0038	0	Latest	ELEC	<a href="#">Hyperlink</a>	BMS Technical Offer	No	21-Aug-24		E	Under Review	23-Aug-24	8	6	Overdue	
0641-PCP-ENV-MS-0039	0	Latest	ELEC	<a href="#">Hyperlink</a>	LV Conductors 450/750 V (3mm, 4mm, 6mm)	Yes	22-Aug-24		E	Under Review	24-Aug-24	7	5	Overdue	
0641-PCP-ENV-MS-0040	0	Latest	ARCH	<a href="#">Hyperlink</a>	Control Joint	Yes	22-Aug-24		E	Under Review	24-Aug-24	7	5	Overdue	
0641-PCP-ENV-MS-0041	0	Latest	MECH	<a href="#">Hyperlink</a>	HVAC FCU - SELECTION	No	26-Aug-24		E	Under Review	28-Aug-24	3	1	Overdue	
0641-PCP-ENV-MS-0042	0	Latest	ELEC	<a href="#">Hyperlink</a>	Electrical Panel Boards	No	26-Aug-24		E	Under Review	28-Aug-24	3	1	Overdue	
0641-PCP-ENV-MS-0043	0	Latest	ARCH	<a href="#">Hyperlink</a>	Insulation - Bituminous Damp-proofing	No	27-Aug-24		E	Under Review	29-Aug-24	2	0	Open	
0641-PCP-ENV-MS-0044	0	Latest	ARCH	<a href="#">Hyperlink</a>	Insulation - Cementitious and Reactive Waterproofing	No	27-Aug-24		E	Under Review	29-Aug-24	2	0	Open	
0641-PCP-ENV-MS-0045	0	Latest	ARCH	<a href="#">Hyperlink</a>	Insulation - Modified Bituminous Membrane	No	27-Aug-24		E	Under Review	29-Aug-24	2	0	Open	
0641-PCP-ENV-MS-0046	0	Latest	ARCH	<a href="#">Hyperlink</a>	Insulation - Protection Board	No	27-Aug-24		E	Under Review	29-Aug-24	2	0	Open	
0641-PCP-ENV-MS-0047	0	Latest	ARCH	<a href="#">Hyperlink</a>	Insulation - Sheet Waterproofing - Polyethylene	No	27-Aug-24		E	Under Review	29-Aug-24	2	0	Open	
0641-PCP-ENV-MS-0048	0	Latest	ARCH	<a href="#">Hyperlink</a>	Insulation - Thermal Insulation	No	27-Aug-24		E	Under Review	29-Aug-24	2	0	Open	
0641-PCP-ENV-MS-0049	0	Latest	MECH	<a href="#">Hyperlink</a>	Drainge piping - PLUMBING	Yes	29-Aug-24		E	Under Review	31-Aug-24	0	-2	Open	
0641-PCP-ENV-MS-0050	0	Latest	MECH	<a href="#">Hyperlink</a>	Plumbing Valves	No	29-Aug-24		E	Under Review	31-Aug-24	0	-2	Open	
0641-PCP-ENV-MS-0051	0	Latest	ARCH	<a href="#">Hyperlink</a>	Entrance floor mat	Yes	29-Aug-24		E	Under Review	31-Aug-24	0	-2	Open	

Operations:	Commercial	<div>Replied</div> <div><div>N</div><div>Y</div></div> <div>Latest/SS</div> <div>Latest</div>	<div>Discipline</div> <div>ARCH</div> <div>ARCH &amp; ELEC</div> <div>ARCH &amp; MECH</div> <div>ELEC</div> <div>MECH</div>
Sub-Operations:	Hospitality		
Project Code:	0641		
Project Name:	MOEg Plaza Redevelopment		
Contract No.:	0000-0000-0000		
Employer:	ENOVA		
Consultant:	RMC & Shaker		
Contractor:	Pinnacle Construction Projects		
Overdue Date:	5		
Log:	Request For Information (RFI)		
Log Code:	PCP-QP-QADI-F-013 R1		



Document No.	Rev.	Latest/SS	Discipline	Hyperlink	Description	Submitted Date	Replied Date	Replied	Due Date	Progress	Overdue	Overdue Status	Comments
0641-PCP-ENV-RFI-0001	0	Latest	ARCH	<a href="#">Hyperlink</a>	Columns located at softscape area	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0002	0	Latest	ARCH & ELEC	<a href="#">Hyperlink</a>	Electrical outlets on Colonnades columns	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0003	0	Latest	ARCH	<a href="#">Hyperlink</a>	SAP Model for Vestibule structure design	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0004	0	Latest	ARCH	<a href="#">Hyperlink</a>	Sliding doors for Vestibule Curtain wall	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0005	0	Latest	ELEC	<a href="#">Hyperlink</a>	Fire Alarm System	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0006	0	Latest	ELEC	<a href="#">Hyperlink</a>	Lighting Circuits to the Landlord Electrical Panels	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0007	0	Latest	ELEC	<a href="#">Hyperlink</a>	Public Address System	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0008	0	Latest	ELEC	<a href="#">Hyperlink</a>	Wireless Access Points	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0009	0	Latest	MECH	<a href="#">Hyperlink</a>	Chilled water Connection	31-Jul-24		N	05-Aug-24	29	24	Overdue	
0641-PCP-ENV-RFI-0010	0	Latest	ARCH	<a href="#">Hyperlink</a>	SOG DEMOLISH WORK FLOW COORDINATION	04-Aug-24		N	09-Aug-24	25	20	Overdue	
0641-PCP-ENV-RFI-0011	0	Latest	ELEC	<a href="#">Hyperlink</a>	IT-Racks Locations	06-Aug-24		N	11-Aug-24	23	18	Overdue	
0641-PCP-ENV-RFI-0014	0	Latest	ARCH & MECH	<a href="#">Hyperlink</a>	Vestibule Ceiling Level Conflict	12-Aug-24		N	17-Aug-24	17	12	Overdue	
0641-PCP-ENV-RFI-0015	0	Latest	ARCH	<a href="#">Hyperlink</a>	Separation between mall and Colonnades	19-Aug-24		N	24-Aug-24	10	5	Overdue	
0641-PCP-ENV-RFI-0016	0	Latest	ARCH	<a href="#">Hyperlink</a>	Plaza Entrance shade demolish	20-Aug-24		N	25-Aug-24	9	4	Overdue	
0641-PCP-ENV-RFI-0017	0	Latest	ARCH	<a href="#">Hyperlink</a>	Paving ST. Steel Separator material	27-Aug-24		N	01-Sep-24	2	-3	Open	
0641-PCP-ENV-RFI-0018	0	Latest	ARCH	<a href="#">Hyperlink</a>	Ramps Handrail material	27-Aug-24		N	01-Sep-24	2	-3	Open	